

GOVERNMENT APPROVED TEST CENTRE

(IND/GATC/HR/25/09)

Certificate of Verification**YORKER ENGINEERING PRIVATE LIMITED, Khata No.26 Khewat No.187, Pio Manyari, Kundli Sonipat Haryana-131028, Ph: 9899000282****Certificate No:** IND/GATC/HR/25/09/26/1435**Date of Verification:** 15-07-2026

I hereby certify that I have this day verified and stamped/rejected the under mentioned Tape Measures,etc. belonging to M/s-YORKER ENGINEERING PRIVATE LIMITED,Address-KHATA NO-26, KHEWAT NO-187, PIO MANYARI, KUNDLI, SONIPAT, HARYANA-131028,Sonipat,Haryana,131028, Ph:- 9899000282

Instrument Type	Manufacturer & Model / Brand/ Series	Serial Number	Nominal Length	Widthv	Accuracy Class (I / II / III):	Year of Manufacture
Steel	YORKER	872	5	19	III	2026

Unit of Measurement: metre (m)	Scale Interval	Reference Temperature: 20 °C	Maximum Permissible Error (as per OIML / General Rules)
METER	1MM	Yes	Rules

Visual Examination	Nominal Length Accuracy Test	Scale Interval Accuracy Test	End Hook / Zero Error Check	Overall Accuracy Result	Ambient Temperature:	Relative Humidity	Verification Mark / Stamp Affixed	Seal Identification No(s):
Pass	Pass	1MM	Pass	Pass	Yes	Yes	Yes	NA

Instrument conforms to OIML Recommendation/ LM (Gen) Rules, 2011	Verified and stamped	Remarks (if any)
Yes	Yes	

Model Approval No(s) - IND/09/18/171**Verification Fee (Rs. + GST) - 0; Carriage / Conveyance, adjusting Charges, etc. (+ GST) - 0****Total Rs. 0** deposited vide Money Receipt No. **N/A**, Dated **15-07-2026**Repaired by / Used by: **YORKER ENGINEERING PRIVATE LIMITED**Next verification falls due on or before: **2028-07-14****Signature of Principal Officer****Note:****1. The above-mentioned weights and measures are verified and stamped:**

- ☒ i. In the premises of GATC
☐ ii. In-situ at the place of User

2. In the case of rejected weights, measures, weighing and measuring instruments, the principal officer shall give a separate certificate of rejection mentioning the reasons of such rejection against each item.

